



			ı	1	Apr May Jun Jul
	ask Name	Duration	Start	Finish	Apr Way Juli Ju
	roject Timeline	86 days	Thu 3/25/04	Thu 7/22/04	
2	Statewide Transmitter System	32 days	Thu 3/25/04	Fri 5/7/04	
3	Signed Purchase Order Received by Harris	0 days	Thu 3/25/04	Thu 3/25/04	Signed Purchase Order Received by Harris
4	Project Kickoff	1 day	Thu 4/1/04	Thu 4/1/04	
5	Equipment Procurement	32 days	Thu 3/25/04	Fri 5/7/04	
6	Order Equipment	2 days	Thu 3/25/04	Fri 3/26/04	
7	Receive Equipment	30 days	Mon 3/29/04	Fri 5/7/04	7
8	Order Racks	1 day	Thu 3/25/04	Thu 3/25/04	
9	Receive Racks	25 days	Fri 3/26/04	Thu 4/29/04	9
10	Design	12 days	Fri 4/2/04	Mon 4/19/04	
11	Operations Center Design	5 days	Fri 4/2/04	Thu 4/8/04	11
12	Operations Center Design Review	2 days	Fri 4/9/04	Mon 4/12/04	12
13	Operations Center Design Submitted for Approval	1 day	Tue 4/13/04	Tue 4/13/04	13
14	Operations Center Design Approved	1 day	Wed 4/14/04	Wed 4/14/04	14
15	Electrical and HVAC Requirements Submitted for Approval	11 days	Fri 4/2/04	Fri 4/16/04	15
16	Transmitter System Design	5 days	Fri 4/2/04	Thu 4/8/04	16
17	Transmitter System Design Review	3 days	Fri 4/9/04	Tue 4/13/04	17
18	Transmitter System Design Submitted for Approval	3 days	Wed 4/14/04	Fri 4/16/04	18
19	Transmitter System Design Approved	1 day	Mon 4/19/04	Mon 4/19/04	19
20	Design Approvals Complete	0 days	Mon 4/19/04	Mon 4/19/04	Design Approvals Complete
21	In Factory Fabrication Phase	39 days	Tue 4/20/04	Fri 6/11/04	
22	Cut, Label, and Terminate Cable	8 days	Tue 4/20/04	Thu 4/29/04	22
23	Prep Racks	2 days	Fri 4/30/04	Mon 5/3/04	23
24	Rack Equipment	3 days	Thu 5/6/04	Mon 5/10/04	24
25	Wire Racks	10 days	Tue 5/11/04	Mon 5/24/04	-25
26	Factory Testing	6 days	Tue 5/25/04	Tue 6/1/04	26
27	Training	5 days	Wed 6/2/04	Tue 6/8/04	27
28	Pack and Ship	3 days	Wed 6/9/04	Fri 6/11/04	28
29	On Site Installation & Training	26 days	Wed 6/2/04	Wed 7/7/04	▼
30	Site Ready Survey	1 day	Wed 6/2/04	Wed 6/2/04	30
31	Installation Commencement (all sites)	15 days	Mon 6/14/04	Fri 7/2/04	31
32	Full System Testing	3 days	Fri 7/2/04	Tue 7/6/04	32
33	Begin Punchlist Items Clearing	2 days	Tue 7/6/04	Wed 7/7/04	33
34	Flexicoder Training On Site	1 day	Wed 7/7/04	Wed 7/7/04	34
35	On-Air	0 days	Wed 7/7/04	Wed 7/7/04	♦ _On-Air
36	Punchlist Complete	4 days	Thu 7/8/04	Tue 7/13/04	36
37	As-built Drawings Generated	5 days	Wed 7/14/04	Tue 7/20/04	37
38	As-built Drawings Delivered	2 days	Wed 7/21/04	Thu 7/22/04	38
39	Facility Acceptance	0 days	Thu 7/22/04	Thu 7/22/04	Fa

IPTV - Proposed Project Schedule